

STATE UNIVERSITY OF NEW YORK AT ALBANY
Albany, New York 12203

5

DATE: 4 February 1970
FROM: Walter M. Tisdale
TO: President Allan A. Kuusisto
SUBJECT: Linear Accelerator Laboratory Building
Campus Progress Report No. 154

As the result of an inspection held today, the Linear Accelerator Laboratory Building was accepted from the contractor effective 3:30 PM, 4 February 70.

Certain items of work were necessarily excepted, due to the fact that weather conditions prevent their completion. Included are:

1. Air conditioning system
2. Paving of roads and exterior walks
3. Paving and steps at northeast corner of Podium
4. Planting

The remaining work will be done as soon as weather permits, and we anticipate final completion prior to 1 June 70.

Joel M. Tisdale
for Walter M. Tisdale
Assistant to the President
for Planning & Development

cc: Vice President Droessler
Vice President Olson
Vice President O'Reilly
Vice President Thorne
Dr. Corbett
Dr. Garg w/copy of punch list
Mr. Buckhoff w/copy of acceptance letter. copy of punch list to J. Grant
Mr. Van Dyck

JMT/h

*Rec'd by Tisdale
accept. letter
Punch list to J. Grant*