

*typed & sent out on 10/25/73 - Lori*

*B - Campus Progress Rep.*



STATE UNIVERSITY OF NEW YORK AT ALBANY  
1400 Washington Avenue, Albany, N.Y. 12222

MEMORANDUM

DATE: 24 October 1973

TO: Vice President John W. Hartley  
Administration Building - Room 326

FROM: Mr. Walter M. Tisdale  
Service Building "A" - Room 103

SUBJECT: Campus Progress Report No. 229  
Accelerator Elevator

Today we inspected and made the final acceptance of this project subject to a small punch list of items that are trivial but which should be corrected under the terms of the contract. These cleanup items in no way adversely affect the use or operation of the elevator for its intended purpose. In fact, the elevator has already served a most useful purpose in facilitating the delivery of concrete blocks to the laboratory region for use in the elevator room.

The job cost was \$26,790 and was scheduled to be completed on 26 November 1973. Thus the job was actually completed one month earlier than the contract specified. Its availability should now vastly facilitate the safe delivery of large bulky items from the surface level to the lower accelerator level during the summer and winter months.

*WMT*  
WMT

cc: President Benezet  
Vice President Salkever  
Mr. Buckhoff  
Dr. Renzema  
Dr. Bakhru