

11 June, 1964

Walter M. Tisdale

Draper 100-A

President Evan R. Collins

Campus Progress Report No. 48

1. Parking lot at Commissary is completed. Curbing is installed along access road near building "A" and for the parking lot at building "A"
2. Much of the stainless steel furnishings, such as tables, racks, etc. for the Commissary have been installed. This building is now in the process of being cleaned up and by next week will present a very good appearance. Finishing touches are now being put to the interior.
3. Owing to deficiencies in the roof of building "C", extensive corrections will be made next week, but this will not compromise the completion of the interior.
4. Overhead stop light has been installed at the junction of Miller Road and Madison Avenue. This will soon be placed in operation and will minimize the chances of accident at this very busy intersection.
5. Erection of forms for the pouring of the 7th floor tower of Dormitory No. 1 is half complete.
6. Excavation of basement for Dormitory No. 2 is half complete and supporting structural steel will be driven for the tower next week.
7. Finishing of work in the kitchen - dining room area of Dormitory No. 1 has been resumed, consisting of pouring of floor slabs and other interior partitions. Installation of services well along in this region already. The west wing of this Dormitory especially now conveys a true impression of what the quadrangle will look like when it is completed.

Cc: Dr. David Hartley  
Mr. William Colgan - ASP