

STATE UNIVERSITY OF NEW YORK AT ALBANY

Albany, New York 12203

DATE: 3 January, 1964
FROM: Walter M. Tisdale
TO: President Evan R. Collins

SUBJECT: Progress Report No. 26

1. About 75% of the interior partitioning has been completed in the Commissary with concrete block. Installation of duct work and conduit is progressing without interference of the sub-zero climate we have experienced during the past two weeks.
 2. Erection of additional side panels for the central heating plant is progressing slowly. Cold weather and heavy snow have interfered somewhat with this operation.
 3. Work on Administration Building "A" has been momentarily suspended due to adverse weather.
 4. A formal inspection was made today by joint representatives of the architect, the Construction Fund and myself, as agent for the University. This inspection included the state of completion of the perimeter road, dam, underground storm drains, and site preparation on contracts now in effect. Agreement was reached, and partial payments will be made to the respective contractors, based on these agreements.
 5. Very little work on the site will continue for the next two and one-half months owing to the heavy snow conditions and cold temperatures.
 6. Basic Construction Company have indicated that they will move in earth-moving equipment onto the academic podium on 13 January, and, unless weather conditions are prohibitive, will commence their excavations for Academic Group No. 1. Material excavated from the academic podium will be used to fill the low section along Western Avenue, to bring it to proper grade.
 7. The lake is re-forming and is within four feet of the top of the spillway.
- Cc: Dr. David Hartley