

24 March, 1964

Walter M. Tisdale

President Evan R. Collins

Draper 100-A

CAMPUS PROGRESS REPORT NO. 40

Dormitory No. 1

1. Scaffolding is erected for capping the columns on the interior podium of the west wing.
2. The second story, together with third floor are now being poured for south wing.
3. Steel work has been completed in east wing.

Academic Group No. 1

1. Interior basement wall is completed for Biology building and forms are being moved to Chemistry building.
2. Library basement is being excavated, - almost complete.

Thousand car parking lot work is resumed, and additional curbing has been placed this week. Work on building "A", Service Group, has resumed this week after lay off during the winter.

Interior tile walls have been completed in Cunniff and floor tile is now being installed, together with ventilation equipment.

Wall panels in Central Heating Plant are being sealed.

Cc: Dr. David Hartley

Mr. William Colgan - Editor-in-Chief ASP