

13 September, 1963

4e

Walter M. Tisdale

President Evan R. Collins

CAMPUS PROGRESS REPORT #12.

Service Buildings -

1. Boilers have been installed in central heating plant and fuel oil tanks are now going in.
2. Footings are complete. Service tunnel is three-quarters finished. Roof is going on the commissary section.

Dormitory No. 1

1. Footings complete aside from those omitted to permit access to interior basement walls being erected on the West section.
2. Final load tests of the piles for the high-rise are being made. All indications are that they are satisfactory. Rough, coarse gravel has been applied on most of the perimeter road on the West and North sides of the campus.