

12 May, 1964

Walter M. Tisdale

Draper 100-A

President Evan R. Collins

Campus Progress Report No. 45

1. Large parking lot between Dormitory No. 1 and Service Group has had the curbing installed. Gravel is now being laid and rolled.
2. Additional turnout lane from Washington Avenue into the main entrance is being installed.
3. All side panels have been erected on the southern tier thus completing the sections slated for occupancy of Dormitory No. 1 in September.
4. Loading dock has been poured for Dormitory No. 1 and columns have been capped along the east side of western tier.
5. Dormitory No. 1 interior partitions are almost completed in western tier and plumbing and electrical work has reached an advanced stage.
6. Dormitory No. 2 contract was signed this morning and the first working conference held immediately thereafter. Foster-Newman was represented by their top management, including Mr. Foster, and indications are that they have ordered a vast amount of equipment already.

Cc: Dr. David Hartley
Mr. William Colgan - ASP