

25 September, 1967

DATE: 25 September, 1967

FROM: Walter M. Tisdale

TO: President Evan R. Collins

SUBJECT: Campus Progress Report No. 102

This afternoon, at 2:30, we inspected and accepted the Gallery in the Fine Arts building, subject to punch list. All the architectural and electrical work has been completed, except the installation of several thermostats and controls, which were promised well in advance of 5 October. Carpet is in the process of being laid and draperies are being installed. All in all, the arrangements have now reached the place where we can state with assurance that things will be in order for the opening of the Gallery on 5 October, and the interior of the Gallery should look very beautiful.

Routes were worked out with the representatives of the Construction Fund and the architect's office for the approach of visitors from the "Great Circle" to the Gallery. These arrangements should be made within the next few days. Construction in this area, however, is still at a peak and there is no way of avoiding the evidence of construction. In all probability, this will probably not surprise anyone nor seem out of place, and should in no way detract from the excellence of the Art Exhibition inside.

Walter M. Tisdale  
Assistant to the President  
for Planning & Development

Cc: Mr. Edward Cowley and  
Mr. Donald Mochon  
Vice President Webb Fiser  
Mr. W. Stanley Brunell  
Mr. John F. Buckhoff, Jr.  
Mr. Joel M. True