

STATE UNIVERSITY OF NEW YORK AT ALBANY

Albany, New York 12203

DATE: 18 December, 1963

FROM: Walter M. Tisdale

TO: President Evan R. Collins

CAMPUS PROGRESS REPORT NO. 25

1. The first three panels constituting the walls of the Dormitory have been erected on the west wing. They have the dark aggregate for background which makes a good contrast between the white ribs. The appearance is most satisfactory.
2. The third floor has been poured on the east wing, has been inclosed by tarpaulins and is undergoing the drying period while inclosed.
3. Some forms are being moved from the west wing to the north wing where they are making ready to pour the first floor.
4. First floor forms have been erected at the base of the tower. Weather permitting, they will be poured this week.
5. The capped columns for the dining hall have been started.
6. The lake dam was completed on the 15th of December, according to schedule. The finishing of this area is not scheduled to take place until Spring.
7. About half of the side panels have been tilted into place along Fuller Road for the central heating plant.
8. Commissary is completely inclosed and interior work for the heating, ventilating, air-conditioning, plumbing, etc. is progressing satisfactorily.
9. The Construction Fund predicts that their analysis of bids on the twenty-six million dollars Academic Group No. 1 will be completed by this weekend and the results will then be announced.

Cc: Dr. David Hartley
Mr. Malcolm Corbisey