

Campus Progress Report

13 September 1972

Mr. Walter M. Tisdale
Service Building "A" - Room 103

Vice President John W. Hartley
Administration Building - Room 326

Campus Progress Report No. 202

This morning we conducted final inspections for two projects on the campus:

1. Major Utilities Distribution and Hot Water
2. Additional Fuel Oil Storage Tank, Central Heating Plant

Both of these final inspections came a year or more after beneficial occupancy inspections, and at the end of guarantee periods. Both facilities have been operating satisfactorily, and final inspections were accepted subject only to one or two trivial corrections. The University has, of course, been using and operating both facilities for well over a year.

In the case of the major hot water distribution there is a deficiency (failure of insufficient insulation), which has to be corrected by separate contract. Steps have been initiated for this correction, and it is moving satisfactorily. We expect to have a contract in readiness to go as soon as graduation is completed next year. This will be the first suitable opportunity that we shall have for the correction, and it is planned at a time when it can be accomplished without creating serious interference to pedestrian and traffic flow around the Dutch and Indian quadrangles. Funds are available for this project.

WMT

cc: President Louis T. Benezet
Mr. John F. Buckhoff, Jr.