

27 April 1972

Walter M. Tisdale

President Louis T. Benezet

Campus Progress Report No. 190 - Readiness of Indian Quadrangle Tower

At the job meeting today, it was the concensus that 1 June was still valid as that date when the Tower would be ready for turnover to the University. In most respects, the Tower is 99% completed, but there still are some punch list items, the meteorological station on top is still incomplete, and there are some electrical deficiencies still existing.

The extent of these incomplete items, however, is so small that with the current work force, it would seem that the Tower can be ready easily by 1 June. Even if we accept the fact that some stoppages might occur, certainly the Tower will be ready enough so that could force a takeover on 1 June, if it were to serve any useful purpose. As the time approaches, this question will probably resolve itself.

Lighting has now been energized around the exterior and through the bicycle parking area. Also, cleanup is in process and they expect to start planting grass seed around the dormitory next week. The pathways leading from the dorm to the parking lot are also expected to be paved next week.

Walter M. Tisdale  
Assistant to the President  
for Planning & Development

Cc: Vice President Lewis Welch  
Vice President Phillip Sirotkin  
Vice President John Hartley  
Mr. John F. Buckhoff, Jr.