

*file
Campus
Progress Reports*

DATE: 22 August, 1972
FROM: Walter M. Tisdale
TO: Vice-President John W. Hartley
SUBJECT: Campus Progress Report No. 200
Increased Capacity of Cooling Computer Center and Television
Studios

The final inspection of this job was completed this morning and the job checked out with completely satisfactory results. An earlier inspection had developed a small punch list, but all of these items have now been corrected. The job cost \$29,000 and was done by Campito Plumbing & Heating, Inc., Latham, New York, and will now be paid off and the guarantee period will commence today to extend for one year.

The completion of this work will now give the Computer Center additional cooling capacity to handle new equipment and increased demands as required. It will also enable us to more properly cool the television studios in the Lecture Center. Chilled water capacity for these facilities had been inadequate or marginal heretofore. Now we anticipate that full loads may be carried in a completely satisfactory manner. All materials have been turned over to the Plant Department, which has already taken over supervision of the operation. Total responsibility for operation is now in their hands.

WMT

cc: President Louis T. Gonzalez
John F. Buckhoff, Jr.
Wayne Allen
Robert J. Robinson
William K. Mulvey