



STATE UNIVERSITY OF NEW YORK AT ALBANY
1400 Washington Avenue, Albany, N. Y. ~~XXXXXX~~

12222

*f - Campus
Progress
Reports*

DATE: 17 July 1973
TO: Vice President John W. Hartley
Administration Building - Room 326
FROM: Mr. Walter M. Tisdale
Service Building "A" - Room 103
SUBJECT: Campus Progress Report No. 223

Today we inspected and accepted Project No. 01-396, which consisted of the replacement of the insulfil insulator around our high pressure-high temperature water lines leading from the Dutch to the Indian Quadrangles.

The job was well accomplished, as indicated by day-to-day inspections. Heat has now been reestablished and the Indian Quadrangle, since Monday this week, is back in business with hot water. All indications so far are that everything is working well.

The job was not required to be completed until September so we have finished it about six weeks early--a feat heretofore unknown in the annals of construction. It will result in a considerable saving monetarily in that we will now contain any extravagant heating loss which we were experiencing because of the failure of the insulfil. Rough estimates indicate that this could be in the neighborhood of \$40,000 per year during a normal winter. Inasmuch as the job only cost \$80,000, it will pay for itself in two years and from then on we're home free.

WMT
WMT

cc: President Louis T. Benezet
Vice President Lewis P. Welch
Mr. John F. Buckhoff, Jr.
Mr. Neil Brown
Mr. David Van Dyck