

26 June, 1964

Walter N. Tisdale

President Evan K. Collins

Draper 100-A

Campus Progress Report No. 49

1. Eighth floor of the tower, Dormitory No. 1, is being poured. Plastering has been practically completed in the west wing of Dormitory No. 1, and is under way in the east wing. South wing, which is the least advanced, is now having concrete block partitions installed and I would estimate that this is approximately two-thirds finished. A few of the services are still being installed in the south wing.

2. The driving of steel piling for the tower of the second Dormitory is about one-half finished and the pouring of footings for this Dormitory appears to be two-thirds complete. All excavations have been finished.

3. The Academic podium is raised to the first floor on the Biology end and ranging in various stages of completion to the opposite end where the Library has the sub-basement and basement footings and columns poured. The contractor leap-frogged the Union in the erection of his basement walls, in order to continue pouring in sequence, using the standard forms which were applicable to the other Academic buildings. The Union, however, has all footings and basement columns poured, and pouring of basement walls should soon be resumed, even though it will involve some non-standard forms and sections.

cc:

Dr. David Hartley

Mr. William Colgan- ASP