

STATE UNIVERSITY OF NEW YORK AT ALBANY

Albany, New York 12203

DATE: 21 April, 1964

FROM: Walter M. Tisdale

TO: President Evan R. Collins

SUBJECT: Campus Progress Report No. 4~~4~~3

Dormitory No. 1 -

1. Third floor is being poured on one-half of the north wing and tower. Second floor is being poured on one-half of the south wing, leaving one more floor to go before we complete these sections which should be turned over to us by September.
2. West wing is being glazed.
3. Good progress is being made with electrical, plumbing and HVAC services in the east and west wings.

In summary, it would seem that at this point Dormitory No. 1 is well on schedule for the installation of services, but lagging somewhat structurally, particularly on those portions which should be ready by September. A high level meeting between the chiefs of the Dormitory Authority and Construction Fund was scheduled for 11:00 a.m. today, to put some pressures on the architect and contractor, to assure completion of appropriate sections by this Fall.

Academic Complex -

1. Basement walls are being extended under Biology and Chemistry buildings, and footings for the Library and Social Sciences buildings are nearing completion.
2. Commissary has reached a rather advanced state of completion and is now having finishing touches applied pertaining to services, appliances, equipment, etc.

Cc: Dr. David Hartley