

XXXXXX 12222

B-
Campus
Progress
Report
T
file

DATE: 17 January 1973
FROM: Mr. Walter M. Tisdale
TO: Vice President John W. Hartley
SUBJECT: Campus Progress Report No. 210
Correct High Temperature Hot Water Insulation

Bids were received today for work to correct insulation and restore proper grades and paving over the high temperature hot water lines serving Indian Quadrangle. The lines are buried beneath the roadway between Dutch and Indian Quadrangles, south of the podium.

Eight local contractors submitted bids and all except one were below the engineer's estimate of \$110,000. Low Bidder was August Bohi Contracting of Albany at \$80,000.

Project schedule is:

2 March 1973	Award Contract
6 June 1973	Begin Construction
9 August 1973	Restore HTMW Service to Indian Quadrangle
1 September 1973	Completion and Final Acceptance

JWT
for WMT

cc: President Louis T. Benezet
Mr. John F. Buckhoff, Jr.