9 Jamesty, 1964

Walter M. Wisdole

President Evan R. Collins

CAMPUS PROGRESS REPORT NO. 28

- Representatives visited the Martin Mariatta plant in Maryland last Monday and have resolved the difficulties apropos the casting of the side panels for the Dormitary. This work will now be resumed and more panels will be erected commencing next Monday. With this problem settled, we hope to enclose the west wing of the Dormitory promptly, to afford protection from winter wind.
- 2. Rection of side panels for the central heating plant has now reached the 80% completion point.
- 3. Silverblatt has taken legal action requiring the Construction Fund to show cause why they should not have been awarded the contract for Academic Group I. Court hearing is scheduled for tomorrow. It is ambicipated that one session will settle this case favorably for the University, and no cessetton of work on the part of Basic is contemplated.
- 4. Pouring of concrete columns and floors for the first floor of the north wing has begun.

Co: Dr. David Hartley