

STATE UNIVERSITY OF NEW YORK AT ALBANY

Albany, New York 12203

DATE: 7 September, 1967
FROM: Walter M. Tisdale
TO: President Evan R. Collins
SUBJECT: Campus Progress Report No. 9

This morning we inspected and accepted the upper three floors of the Fine Arts building, exclusive of the Art Gallery. Work on the Gallery is estimated to be completed by 21 September and acceptance inspection of that facility has been set for that date. Carpet for the Gallery is due to arrive one week from next Monday, 18 September, and it should take only about three days to carpet the Gallery. This should complete the carpeting of the Gallery about Friday the 22nd, if all goes according to schedule and promise. Likewise, we have a promise from the drapery contractor that he will have the draperies installed safely in advance of 7 October. The electrical contract and lighting is due for delivery today and will take about one week to install.

Rooms B-01 and B-31 were also accepted in the basement of the Fine Arts building, to be used for storage.

Room B-26 was also taken in the Earth Science basement for storage.

The basements of Earth Science, Fine Arts and Business Administration were all due to have been completed and accepted at today's inspection. None of them were finished. As a result, a realistic schedule has again been called for from the highest management in Basic Construction Company, and has been promised for tomorrow.

Walter M. Tisdale
Assistant to the President
for Planning & Development

Cc: Vice President Webb Fiser
Vice President Milton Olson
Mr. Edward Cowley and Mr. Don Mochon
Mr. John F. Buckhoff, Jr.
Mr. Joel True
Mr. H. Stanley Brunell