

17 March, 1964

FROM: Walter M. Tisdale

TO: President Evan R. Collins

SUBJECT: CAMPUS PROJECT REPORT NO. 32

1. Footings and basement columns for the Union are practically completed and a few forms have been erected for the Education Building, next on the list.
2. Today we complete the pouring of the capped columns in the dining hall region. This will enable us to immediately follow with the upper stories above the dining-hall on units "G" and "H" (south tier). It is estimated this phase should take about three weeks, after which all trades operations, such as plumbing, electrical, H.V.A.C., may be conducted in sequence through the six units which are to be completed by this September.
3. We are preparing to pour the third floor of the tower.
4. Basement walls and some operations on the podium floor are being poured on Dormitory No. 1, along the East and West wings.
5. Mr. Dean Adams, architect's representative on site, was replaced this week by Mr. Burton.
6. Appointment has been made for next week to discuss the stocking of our lake with game fish. The Department of Conservation of New York State is cooperating nicely with us. Dr. Greene, who is in charge of fisheries, is their representative.

Cc: Dr. David Hartley