

STATE UNIVERSITY OF NEW YORK AT ALBANY

Albany, New York 12203

*Suppose
April 5
OK - moving*

DATE: 15 March, 1967

FROM: Walter M. Tisdale

TO: President Evan R. Collins

SUBJECT: Current Progress Report No. 84 - Atmospheric Sciences Lab.
Whiteface Summit.

Information was received today from Mr. Grover Turbox of the Construction Fund that Barker and Henry have been selected as the architect to work on this project. This week they will receive a request for a cost estimate of our program. They estimated that it might take about one to two months to come up with this estimate and about one additional month to get a budget approval and the University Central Office approval, at which time active planning would start on the Annex itself.

There seems little likelihood that the speed at which our system moves could produce a building during the favorable weather this season, but there is every prospect that all of the planning and procedural work can be put behind us so that construction could start next year, the moment weather permits, and would be completed before inclement weather resumes, - winter of '68.

In the meantime, however, an orientation meeting is expected to be called, in about two weeks, for initial discussions with Barker and Henry, that will be helpful for them in creating cost estimate. At this time we must be sure that we make clear the construction must be within the allocated \$125,000. in order that further obstacles will not be placed in the path of this facility.

Walter M. Tisdale
Assistant to the President
for Planning & Development

cc: Dr. Vincent Schaefer
Mr. Raymond Faulkner
Mr. Victor Glider