

STATE UNIVERSITY OF NEW YORK AT ALBANY
Albany, New York 12203

DATE: 5 October 1971
FROM: Walter M. Tisdale
TO: President Louis T. Benezet
SUBJECT: Campus Progress Report No. 180

This afternoon bids were opened for the installation of additional cooling capacity for the Computer Center. This was a very important major rehabilitation which was needed to fully serve the cooling needs of the combined machinery in the Computer Center.

Six area firms in the vicinity of Albany responded to the invitation for bids. All but two came within allocated money in the amount of \$38,000.00. The successful low bidder was Campito, of Latham, New York at \$28,940.00. This firm is currently doing work on our campus in the Indian Quadrangle and has been a successful contractor on other jobs here at the University. We expect him to do a good job and be reasonably on time. The contract should be awarded in about two weeks, after which work will start, and the entire task is scheduled to be completed on 30 April 1972.

The Computer Center will be happy to learn of this development and will be able to do a better job once the work is completed.

Walter M. Tisdale
Assistant to the President
for Planning & Development

Cc: Vice President John Hartley
Vice President Phillip Sirotkin
Vice President Lewis Welch
Mr. Robert Robinson
Mr. John F. Buckhoff, Jr.