

10 March, 1970

Walter M. Tisdale

President Allan A. Kuusisto

Campus Progress Report No. 155 - Major Rehabilitation, Old Campus, for Safety Considerations.

This afternoon, the initial orientation conference to launch the work for Project #01277 was held. The project will encompass a variety of improvements, mostly related to safety which were developed as a result of a safety inspection conducted by the State about a year ago. It will pertain to the entire downtown academic campus. It will not pertain to the Alumni Quadrangle.

The job calls for erection of new fire exit signs at proper locations to comply with safety codes, a new fire alarm and clock bell system, new clocks, and some new controls and electrical work pertaining to the heating - ventilating system.

When completed, the project will put us in compliance with existing safety codes and it will render the buildings more convenient and up to date. All work is scheduled to be completed prior to the first of September, in advance of the reactivation of these facilities, which will result from shifts that are prescribed this summer. Work had actually started yesterday, and the contractor shows every intention to do a prompt and thorough job.

The cost of this project is \$56,302., and is being accomplished by Kasselman Electric Company of Albany, New York.

Walter M. Tisdale
Assistant to the President
for Planning & Development

Cc: All Vice Presidents
Mr. H. David Van Dyke
Dr. Theodore Fossieck - Milne School
Mr. John F. Buckhoff, Jr.