

STATE UNIVERSITY OF NEW YORK AT ALBANY  
Albany, New York 12203

DATE: 9 July 1971

FROM: Joel M. True

TO: President Louis T. Benezet

SUBJECT: Campus Progress Report No. 174  
Partial Acceptance - Dormitory Unit #2 (Stage XIII)  
Indian Quadrangle

An acceptance inspection of Building "D" of Indian Quadrangle was held today. As a result of the inspection, the upper three floors of the building were accepted for occupancy effective immediately.

An informal inspection of the remaining low-rise buildings was also conducted and the following schedule was tentatively established:

Acceptance of Buildings E, F and basement of Building D - July 23.

Acceptance of residential portions of Buildings G and H - 6 August.

Considerable work remains to be done in the kitchen and dining room. The current staffing level of the contractor is such that these areas cannot progress quickly except at the expense of the buildings mentioned above. On several occasions the contractor has promised to increase the work force, but he has not actually done so. We are now at a point in time where only a large and immediate increase in the work force could bring all low-rise buildings to full completion in time for the fall semester, and our experience indicates that that will not occur. I therefore must recommend that plans be made to feed the Indian Quad residents elsewhere until the end of September, which is presently our best estimate of the time required to complete and start up the kitchen and dining room.

JMT

Cc: Vice President Clifton Thorne  
Vice President John Hartley  
Mr. Nell C. Brown  
Dr. Charles Fisher  
Mr. John F. Buckhoff, Jr.  
Mr. Malcolm Corbley