

13 August, 1963

Walter M. Tisdale

President Evan R. Collins

CAMPUS PROGRESS REPORT #10

1. Construction on service tunnel leading from service complex to Dormitory #1 is over half completed.
2. Pile driving is continuing at fast rate. Average depth of piles 150 to 160 feet. Six to eight piles a day have been his average, completion of all pile driving for the high rise is expected in about a week.
3. Concrete footing for the low rise sections of Dormitory #1 are going in ahead of schedule. Dormitory contractor seems to be going faster than the service building contractor.

Cc: Dr. David Hartley

13 August, 1963

Walter M. Tisdale

President Evan R. Collins

CAMPUS PROGRESS REPORT #10

1. Construction on service tunnel leading from service complex to Dormitory #1 is over half completed.
2. Pile driving is continuing at fast rate. Average depth of piles 150 to 160 feet. Six to eight piles a day have been his average, completion of all pile driving for the high rise is expected in about a week.
3. Concrete footing for the low rise sections of Dormitory #1 are going in ahead of schedule. Dormitory contractor seems to be going faster than the service building contractor.

Cc: Dr. David Hartley