

20 August 1971

Walter M. Tisdale

President Louis T. Benezet

Campus Progress Report No. 177
Project #01-285 - Major Rehabilitation - Relocate Elec. & Water Svce. In
Waterbury Dining Facility

Today we inspected and accepted the above subject contract in Waterbury Dining Facility. The project, which was started on 26 May 1971 was administered by the Office of General Services as our agent, and executed by the Henzel Electric Company of Albany.

Most of the water and electrical services to this facility had aged to the point where it was either dangerous, or in great danger of failure. For several years it had been clear that a major correction would be required. This was difficult since all of the original lines were covered and inaccessible. Now this job has been satisfactorily completed and most of the lines have been moved out where they are readily maintainable. The job was well-executed by both the contractor and the Office of General Services, and is one of the few contracts that we have finished ahead of schedule. This was the most fortunate aspect of the job and will enable Food Service to move in in plenty of time to make ready for the serving of food at the beginning of the fall semester. The contract was scheduled for formal completion on 31 August.

Walter M. Tisdale
Assistant to the President
for Planning & Development

Cc: Vice President Clifton Thorne
Vice President John Hartley
Dr. Charles Fisher
Mr. John F. Buckhoff, Jr.
Mr. Malcolm Corbley
Mr. Richard Finke
Mr. Neil C. Brown 8/27/71