

*f - Campus  
Progress Report*MEMORANDUM

DATE: 2 February 1973

TO: Vice President John W. Hartley  
Administration Building - Room 326

FROM: Mr. Walter M. Tisdale  
Service Building "A" - Room 103

SUBJECT: Campus Progress Report No. 212  
Repair Expansion Joint and Leaks, Computer Center

This job was inspected on 31 January 1973 and was accepted as satisfactorily complete. Work was accomplished by the Bailey Construction Company of Schenectady, New York, for the price of \$6,030. Schedule called for it to be completed by 1 December 1972; hence, the job was two months late in accomplishment, but the delays have occasioned the university no inconvenience. We were more concerned about the excellence of the work and this has been accomplished.

There is every indication that we have now checked the leaks and provided a satisfactory run off for any future leaks in the podium in this entire area. Repainting has been accomplished and stains in the concourse near the Computer Center have been removed. If the performance of this treatment continues to be as successful as it now appears, similar treatment can be considered for leaks elsewhere on the podium in areas near the Accelerator, Biology, and Chemistry. Design of this rehabilitation project can definitely profit from the one just completed.

Walter M. Tisdale  
Assistant to the President  
for Planning & Development

cc: President Louis T. Genezet  
Mr. John P. Buckhoff, Jr.  
Mr. Robert J. Robinson