

27 September 1972

Mr. Walter M. Tisdale
Service Building "A" - Room 103

Vice President John W. Hartley
Administration Building - Room 326

Campus Progress Report No. 205
Improvement of Sidewalks
Downtown Campus

A project is currently in progress to improve sidewalks at the Draper and Alumni Quadrangle areas. It involves replacement of approximately 2250' of sidewalk, 100' of additional new sidewalk and replacement of deteriorated individual paving units in several locations.

At present all concrete work has been finished except for two 15' x 15' pads between Alden and Waterbury. Placement of topsoil and seeding along the edges of the sidewalks is about half completed. A number of "No Parking" signs temporarily moved to facilitate the work must be replaced. In all, the job is 90% complete.

Contract completion date is 30 November but we expect all work will be finished by 15 October.

WMT

cc: President Louis T. Benezet
Mr. John F. Buckhoff, Jr., Director, Plant Department
Mr. Nicholas M. DeLuca, Principal, Milne School

*Campus
Progress
Report*