

DATE: 14 July, 1967

FROM: Walter M. Tisdale

TO: President Evan R. Collins

SUBJECT: Campus Progress Report No. 91

An acceptance inspection was conducted today of the second parking lot, northeast corner of the campus. Owing to the unsatisfactory method of some of the work corrections have to be made and it was decided by all parties it would be better to delay our formal acceptance until these corrections were completed. However, the parking lot was in such shape that it could be used and agreement was reached that University personnel would use it effective immediately. The half nearest the Academic Podium therefore has been accepted for our use and another date for acceptance of the lot formally will be set in the near future prior to September. I am assured permanent walk ways will be constructed leading to the State Quad and thence to the Academic Podium, until this is done temporary walks will have to be used.

The job meeting of 13 July determined the following nearest forecast on occupancy of State Quad. Units A and B, 15 August; Units E and F on 25 August; Units G and H on 5 September (living areas only) dining area and kitchen would not be ready by the beginning of the September semester and readiness date is as yet undetermined. For this reason immediate plans should be made to have occupants of the State Quad fed elsewhere for a brief period at the beginning of the semester.

Comments on the above readiness dates:

1. Units A, B, E, and F are sufficiently advanced that these dates look certain.
2. Units G and H are less certain for 5 September but there is every likelihood they will be ready to house students by 17 Sept. when residence halls open. Furniture shipments are all scheduled to arrive in due time and the Plant Superintendent is set to act quickly on the installation of furniture as soon as possible. In some cases this might be mutually agreed to prior to acceptance dates enumerated above.

Walter M. Tisdale  
Assistant to the President  
for Planning & Development

sb

Cc: Vice Presidents Thorne, Olson  
Mr. Brewer, Mr. Corbicy, Mr. Ruckhoff